

L'Ambiance Summary as of August 8, 2026

03/04 Bayside Balconies

Balconies Tiled	Balconies Ready for Tile	Balconies on hold PT Repairs
904	903	803
704	403	703
604		503
504		203
404		

05/06 Bayside Balconies

Balconies Ready for waterproofing	Balconies Ready for Tile	Balconies on hold PT Repairs
706	905 906	805
206	705 606	506
	605 306	406
	505	
	405	
	305	
	205	

02 Stack

Balconies Ready for Sloping	Balconies on Hold PT Repairs
902	802
502	702
302	602
202	402

07 Stack

Balconies Ready for Scuppers	Balconies on Hold PT Repairs
807	807
707	
607	
407	
307	
207	

L.W. Construction Concepts

2335 Stanford Court #501
Naples FL. 34112
Ph.239-572-0063
Email: LWCONST@AOL.COM

L'Ambiance
415 L'Ambiance Drive.
Longboat Key FL 34228
Attn: Josh Ladyzhensky

August 8, 2026

415 Balcony Waterproofing

Revised Schedule

1. Mobilization	April 13 th – April 17 th
2. Protection	April 13 th – Dec 31 st
3. 03 & 04 Bayside Drops Demo Tile	April 20 th – May 19 th
4. 05 & 06 Bayside Drops Demo Tile	April 27 th – May 29 th
5. 07 Drop Demo Tile	May 11 th – July 2 nd
6. 02 Drop Demo Tile	June 1 st – July 20 th
7. 03 & 04 Gulfside Drops Demo Tile	Sept 14 th – Oct 9 th
8. 05 & 06 Gulfside Drops Demo Tile	Sept 28 th – Oct 23 rd
9. 03 & 04 Bayside Drops Timeline	April 20 th – Nov 20 th
10. 05 & 06 Bayside Drops Timeline	April 27 th – Nov 13 th
11. 07 Drop Timeline	May 11 th – Dec 11 th
12. 02 Drop Timeline	June 1 st – Dec 18 th
13. 03 & 04 Gulfside Drops	Sept 14 th – Feb 5 th 2027
14. 05 & 06 Gulfside Drops	Sept 28 th – Feb 26 th 2027
15. Final Touch Up and Clean Up	Feb 8 th – March 5 th 2027

Notes:

- A. Schedule is subject to change due to weather or job conditions.**

Larry West
L W Construction Concepts

L.W. Construction Concepts

2335 Stanford Court #501
Naples FL. 34112
Ph.239-572-0063
Email: LWCONST@AOL.COM

L'Ambiance
415 L'Ambiance Drive.
Longboat Key FL 34228
Attn: Josh Ladyzhensky

August 8, 2026

435 Balcony Waterproofing

Schedule

1. Mobilization	August 17 th – August 21 st
2. Protection	August 24 th – August 31 st
3. 02 Drop Demo Tile	August 24 th – Sept 11 th
4. 07 Drop Demo Tile	Sept 14 th – Oct 2 nd
5. 03 & 04 Bayside Drops Demo Tile	Oct 5 th – Oct 23 rd
6. 05 & 06 Bayside Drop Demo Tile	Oct 26 th – Nov 13 th
7. 02 Drop Timeline	August 17 th – Jan 15 th 2027
8. 07 Drop Timeline	Sept 14 th – Feb 12 th 2027
9. 03 & 04 Bayside Drops Timeline	Oct 5 th – Feb 26 th 2027
10. 05 & 06 Bayside Drops Timeline	Oct 26 th – March 12 th 2027
11. 03 & 04 Gulfside Drops Demo Tile	April 5 th - April 23 rd 2027
12. 05 & 06 Gulfside Drops Demo Tile	April 19 th – May 7 th 2027
13. 03 & 04 Gulfside Timeline Drops	April 5 th – Aug 20 th 2027
14. 05 & 06 Gulfside Timeline Drops	April 19 th – Sept 3 rd 2027
15. Final Touch Up and Clean Up	Aug 23 rd – Sept 17 th 2027

Notes:

- A. Schedule is subject to change due to weather or job conditions.

Larry West
L W Construction Concepts